G. R. S. 59] GPB—15,000—20-12-13

GENERAL AND REVENUE SECRETARIAT.

1895-6
191.
(Miscellaneous)

File No. 113

Serial Nos.

Papers Filed.

*Month*_____

SUBJECT.

Sanctioning Rs 5300 for converting the Lower Arsenal in Fort, Bangalore into Sanskrit College -

PREVIOUS REFERENCES LATER REFERENCES.

Gen. Serial No. 30.]

1893

MUZARAI.

From

To The Comptroller to the Govt. of Mysore

Dated 16 July/95

Despatched 18

Received

Enclosures No. 2

General No. 64
Muzarai F. No.

Govt. Pro No. 31-2 dated 3rd July/95 transferring the building known as Lower Arsenal in the Fort of Bangalore to the Muzrai Dept. and sanctioning a sum of Rs 5000/ for repairing & converting the same into Sanscrit College.

—— 4 ——

With reference to the above has the honor to remark herewith a

a bill for Rs. 4128-13-6
being the actual cost
of the work done upto
13th Instant to the aforesaid
building and to request
that the same may be
audited and returned
to this office at an early
date. Copy of the Estimate
& Measurements on which
the bill is based is also
herewith forwarded.

By Order

Secretary
C.T.

Measurement of work done on Converting the Camp Equipage Building at Fort into Canonit College.

Items of work	No	D. L	B	D	Contents	Total
Improving the Building						
Dismantling & removing	1					
Right ends gable	1	22½	15½	2	697	
Do Longitudinal walls	2	[illegible]		2	432	
Rooms to right & left of Entrance C. walls	4	7	10	1½	420	
Longitudinal	2	17½	12	1	630	
Ditto	1	27	12	2	648	
Ditto	1	15	12	2	360	
Ditto Gable	1	18	15	2	540	
Rooms in Veranda (rear) N. E. Corner Cross wal	2	11	9½	1½	313	
End walls	1	18½	7	1½	194	
Dismantling portka terrace Over Door	2	16½	12	1	396	
Main walls	2	12	12	2	57	
Dismantling walls west	1	60	12	1½	1080	
Ditto Ditto	1	20	12	1½	360	
Gable wall North End	1	22	1	1½	495	
Parapet Over Terrace R	2	27	1½	1½	121	
Corner	2	30	1	1	60	
Pillars Front	21	6¼	11	1	295	
East Side Rear Veranda	6	6¼	1½	1½	82	
Round Pillars	4	10	1½	"	70	
Dismantling walls all round	1	250	2	1	750	
Ditto Gables North &	2	18	1½	2½	148	
Ditto Cross wall	1	18	2	10	360	
Total Cft of Dismantling & Removing Borders, Ridge &c &c	1	145	30	"	4350	9028
	1	145	15	"	2175	
	1	76	27	"	2052	
	1	20	15	"	300	
	1	86	27	"	2322	

These dismantled work to be carefully checked as the timber taken down.

Dismantling & Removing Roofing	1	10	1	"	150		
Ditto	2	12	1	"	360	.48	
Total Squares							11709.
Removing damaged Couples to be replaced by new ones — No	40				40	40	
Dismantling & removing Veranda rafters, rearers, and Summers Jungleswood work (Labour only)	1				1	1	
Coupling Rafters	80	12	6"	3'	140		
Collars	40	12	6"	3½'	70		
Ditto	40	7	6"	3½'	41		
Replacing Collars for decayed ones	3	12	6"	3'	5¼		
Ditto Ditto	4	7	6"	3½'	4		
Total Cft of wood							260¼
Altering & fixing doors including Masonry all round	4				4	4	
Repairing Cracks & fixing Burnt Stone	1				1	1	
Earthwork. Excavation for foundn							
End Gable wall	1	17½	2½	5'	219		
Cross walls	2	17½	1½	2'	52½		
Total Cft of excavation							271½
Stone in clay. Filling Foundation as				C	271½	271½	
Burnt Brick in clay.							
End Gable wall including Sides	1	28	11	2	616		
Gable	1	18	2	2¼	99		
Cross walls	3	18	1½	10	810		
Ditto	1	18	6	1½	162		
Blocking up doorway	1	7	4	2	56		
Ditto	1	3	4	2	24		
Total Cft of Masonry					1767		
Deduction for doors	1	6	3	1'	27		
for Pukka Masonry as above A.	3	6½	3'	1'	162 64		
Total Dedn					193½		
Balance less							1573½
Raw Brick in clay							
Cross walls		18	1	10			
Ditto		1	1	1½			
Total							
Deduction for doors	2						
Balance less.							
11 & A							

Brick in Chimneys all round						
East Side Rear	1	85	2	1½	255	
Ditto Front	1	63	2	1½	190½	
Ditto Ditto	1	139	2	1½	417	
Ditto Ditto	1	10¾	2	1½	64½	
Total of Particulars						927
Plastering with Cheenam						
East Side	2	86	"	1½	258	
Ditto	2	63	"	1½	189	
Ditto	2	139	"	1½	417	
Sundry Repairs & plastering hereafter.					500	
Gross walls	2×5	18	"	10	1800	
End walls	2	18	"	12	432	
Gable walls	2	18	"	2¾	99	
Blocked Doorway	2	7	"	5	70	
Ditto	2	3	"	4	24	
Total Squares					3799	
Deduction Doors	5	6	"	3	90	
Windows	1	5	"	4	20	
Total Deduction					110	
Balance less D						36.89
Roofing with old materials						
East side Rear	1	80	14½	"	1160	
Front	1	69	14½	"	1000½	
Ditto	1	135	14½	"	1957½	
Ditto	1	146	14½	"	2117	
Total Squares						62.35.
Cornice work ornamental	1	87	"	"	87	
Ditto	1	63	"	"	63	
Ditto	1	126	"	"	126	
Gables	2	15	"	"	30	
Total Rft.						306.
Jungle wood Shutters for Doors	6	6	"	3	108	108
Ditto Windows	1	5	"	4	20	20
Total Ridging						
Ditto	1	76	"	"	76	
	1	129	"	"	129	205
[illegible]					28	25.

Providing New Shutters for windows	4	5	"	4	80	do	
Chocolate Painting. Doors	8	7	"	4	224		
Windows	54	5	"	4	1080		
Doors inside	12	6	"	3	216		
Total Squares							15.20.
Whitewashing Ceiling	1	76	12	"	912		
Ditto	1	52	12	"	624		
Ditto	1	130	12	"	1560		
Ditto.	1	154	12	"	1848		
Total Squares.							49.44.
Cutting down wooden pegs in the wall & repairing Plastering	1	Item					1
Fixing gutters for wall lamps.	12	do			12		12
Whitewashing inside allround.	1	88	"	12	996		
Ditto	1	62	"	12	744		
Ditto	1	139	"	1	1668		
Ditto.	1	159	"	12	190		
Cross walls	12	18	"	10	2160		
Ditto	1	18	"	12	216		
Ditto.	1	18	"	2	49		
Ditto Exterior	1	87	"	12	1044		
Ditto	1	63	"	1	756		
Ditto	1	139	"	12	166		
Ditto	1	161	"	12	1932		
Ditto	1	22	"	12	264		
Ditto.	1	22	"	2^3	60		
Total Squares					119.65		
Deduction. for Doors	4	7	"	4	112		
for windows	26	5	"	4	520		
Total Deduction					632		
Balance less D							113.33.
Providing iron bars for windows.	34	5¼		⅝			
Cleaning & Colouring tiles	1	—					
Earth filling with watering	1	72	18	¾	972		
Ditto.	1	149	18	¾	2011		29.83
Gravelling floor 3" thick with watering & Cowdung wash	1	72	18	-	129		
Ditto	1	149	1	-	2682		39.7
Earth filling allround the B front Side including levelling							

Extending the Sanscrit School

Earth work. Excavation for found.	1					
Side wall	1	65½	2	3	393	
Rear ditto	1	65½	2½	5	819	
End gable.	2	17	2½	5	212½	
Cross walls	2	17	1½	2	102	
Main wall of old Building front.	1	11	2½	5	137	
Total cft of						1663½
Filling Foundation Stone in clay. as above minus first item cft.					1410½.	1270½
Burnt Brick in clay Super Structure.						
Side walls	1	63½	3	2	379-	
Ditto	1	63½	2	12	1518	
Ditto rear	1	63½	1½	12	1138½	
End gable	1	18	2	12½	450	
Gable	1	18	2	2¾	99	
Front wall of main building.	1	11	2	12	264	
Total cft. of					clay	3845.
Deduction for Pukka Masonry						
Side walls	1	63½	2	2	253	
Ditto	1	63½	1'	2	189¾	
End gable	2	10¾	2	2	86	
for Doorways	1	7½	4'	2	67½	
for windows	4	4	5'	2	176	
Ditto	3	4	5	1½	99	
Total Deduction						871¼
Balance less deduction cft of						2977¾
Raw Brick in clay						
Cross walls	3	1	1½	10	870	
Ditto	1	1	1½	8	216	
Total cft of Raw in clay					1026	
Deduction for Doors	4	3½	6½	1-	136½	
Balance cft of Raw						889½
Pukka Masonry as per Deduction.				6	528¾	528¾
Mud Plastering. Cross walls	6	18	-	10	1080	
Ditto	2	18	-	8	288	
Total Squares					1368	
Doors.	4	3½	-	6½	91	
deduction	5		-			1296.
	4	5	"	4	80	80.

Plastering with Chunam.					
Side walls	2	58½	" 1		1398
Ditto	2	63½	" 11		1391½
End gable	2	15	" 18		540
Ditto for raised portion	2	48	" 2		192
Front wall of Main Building	2	11	" 12		264
Total Superficies					3785
Deduction for Doors	1	4½	" 7½		34
for windows	7	5	" 4		140
Total Deduction					174
Balance less Deduction					3711½
Jungleword work New:					
Couple Raftors	34	12½	5" 3"		44¼
Collars	13	14	5" 3"		19
Ditto	6	7½	5" 3"		4½
Ditto	2	4½	5" 3"		1
Ridge	2	11	" 3"		2⅓
Jack Rafters	2	7½	5" 3"		1½
Ditto	2	4½	5" 3"		1
Ditto	2	2½	5" 3"		½
Ditto	2	10	5" 3"		2
Ditto	2	8	5"		1⅔
Ditto	2	5	5" 3"		1
Ditto	2	3	5" 3"		5/8
Hips	2	16	8" 4"		7
Collars	1	18	8" 4"		4
Ditto	1	10	5" 3"		1
Ditto	2	4½	5" 3"		¾
Wall plates	1	64	4" 3"		5⅓
Ditto	1	82	4" 3"		6⅚
Ditto	1	30	4" 3"		2½
Ditto.	1	12	4" 3"		1
Total Cft of new					107 5/6
fixing woodwork (Labour only)					
Couple Rafters		12½	6" ½"		83¼
Collars	23	12	6" 3"		40½
Ditto			" "		24⅓
Total Cft.					
Sawing ends of Raf-					

Roofing with new materials with one Course of pucca tiles & pan tiles including ridge & chunam borders &c Complete	1	80½	14	"	1127	
Ditto Ditto	1	69	14	"	966	
Ditto Ditto	1	35½	14	"	497	
Ditto Ditto	1	24½	14	"	343	
Total Squares of Roofing						2933
Jungle wood Doors with shutters	4	6	-	3	72	
Ditto Ditto	1	7	-	4	28	
Windows Ditto	6	5½	-	4	132	
Total Sft of Doors & windows						232
Ornamental Cornice work 12"x9"	1	87	-	-	87	
Ditto	1	115-½	-	-	115-½	
Ditto	2	15-	-	-	30	
Total Rft of Cornice work						232½
Ornamental Ridging	1	103	-	-	103	103
& White-washing interior	1	73	-	12	876	
Ditto	1	107	-	12	1284	
Ditto	1	18	-	12	216	
Ditto	1	18	-	23	5-2	
Cross walls	8	18	-	10	1440	
Total Squares					3868	
Deduction for Doors	4	6	"	3	72	
for Windows	11	5-	"	4	220	
Total Deduction					292	
Balance less Deduction						35.76
White washing Ceiling	1	80	12	"	960	
Ditto	1	110	12	"	1320	22.80.
White washing Exterior	1	83	12	"	996	
Ditto	1	115-	12	"	380	
Ditto	1	20	1	"	240	
Ditto	1	20	23	"	55	
Total Squares.					26.71.	
Deduction for windows.	11	5-	"	4	220	
Balance less deduc		.5				24 51
king exterior as per Painting						24.51.
	2	7½	"	4'	67½	
	x	6½	"	3'	182	
		5½	"	4	484	7.35-½

Chaselater Painting for Couples.						
Couple Raptes	72	12	1 1/3	-	1152	
Collars	32	12	1 1/3	-	512	
Ditto	31	7	1 1/3	-	289	
Ridge	2	11	1	-	22	
Jack Raptes	2	7 1/2	1	-	15	
Ditto	2	4 1/2	1	-	9	
Ditto	2	2 1/2	1	-	5	
Ditto	2	8	1	-	16	
Ditto	2	6	1	-	12	
Ditto	2	3	1	-	6	
Ditto	2	1 1/2	1	-	3	
Tips	2	15	1 2/3	-	50	
Collars	1	18	1 2/3	-	30	
Ditto	2	10	1	-	20	
Ditto	2	4 1/2	1	-	9	
Total Squares						21.80.
Earth filling including Consolidation	1	58	18	3/4	783	783
Gravelling & Cowdung washing	1	58	1	-	1044	1044
Wooden finials	2		1/20		2	2
Providing iron bars	8	5 1/2	5/8	-		
Lintles over Doors & windows						
Over Doors	4	4 1/2	1 1/2	-	27	
Ditto	1	6	1 1/2	-	9	
Over windows	6	5 1/2	1 1/2	-	49 1/2	
Total Square feet.						85 1/2
Laying Couples & Rafters Squares	-				35.00	35.00.
Well Clearing Silt & Removing	1	14			704	27
Stone Posts including Chiselling	2	8	1	-	16	16
Stone Slabs for Ditto	1	10	2	-	20	20
Masonry - Parrapet wall in clay	1	20	2	1	60	60.
Pointing for — do	2	40		-	400	400
Iron Rail	1	12		-	12	12 1/2
Colour washing exterior as per whitewashing	S				57.24	57.24.

Outhouse + Latrine.						
Underpinning the gable wall.						
Cornice over windows	2	15 1/2	-	-	31	31
Pilasters Complete	8	8 3/4	-	-	8	8
Raising gable wall inside.						
Raw Brick in Clay	10	18	1 1/2	1 1/8	303 3/4	
Ditto	10	18	3	3/4	405	708 3/4
Mud Plastering for ditto	20	18	-	4 1/2	1620	1620
Deepening the Building to the west.						
Burnt Brick in Clay old + new.						
Gablewall	1	13 1/4	1 1/2	10 1/4	203 3/4	
Deduction for windows	1	3 1/4	2 3/4	1 1/2	13 1/2	
Balance less deduction.						190 1/4
Raw Brick in clay Cross walls inside	1	10 1/2	1 1/2	10	153 3/4	
Deduction for Doors	1	3	1 1/2	6	27	
Balance less deduction C/F.						126 3/4
Mud Plastering for Cross walls	2	10 1/4	"	9	184 1/2	
for Gablewall	1	9	"	10 1/4	92 1/2	
Total Squares						276 3/4
Plastering with Chunam for gablewall	1	14	"	9	126	
Sundry here + there					200.	
Total Squares.						326.
Repairing windows with bars &c Complete	3		Nos		3	3
Jungle wood door frame + new Shutters &c Complete.	1	3	-	6	18	
Ditto	1	3 1/2	-	6	21	39
Removing + collecting all dressed Stones	1		Item		1	1
Earth filling to floor	1	40	10	1	400	400
Roofing with old materials	1	44	8 1/2	-	374	374
Ditto with new Mat	1	44	8 1/2	-	374	374
Ornamental Cornice All round	3	7 3/4	-	.	23	
Ditto	1	44	-	-	44	
Total Rft of.		work				67.
Chocolate Painting 2 coats.						
Doors	2	3	-	6	36	
Ditto	2	3 1/2	-	6	42	
windows	6	3 1/2	-	3	63	141
Ceiling	2	40	6	-	480	
	44	6	1/6	-	308	
	22	6	1/6	-	154	942
	the	School				
	1	2 Cs	-		1	

Whitewashing walls 2 coats. allowed	1	49	- 8	392		
Ditto gables	1	68	- 8	544		
Ditto Ditto	4	10	- 1 3/4	70		
Allowed exterior	1	114	- 8	912		
Gables	2	13	- 1 3/4	45		
Total Squares				1963		
Deduction. For Doors	2	3	- 6	36		
Ditto windows	3	3	- 3	31		
Total Deduction				67		
Balance less Deduction						1896.
Colour washing	1	114	-	912		
Ditto gables	2	13	- 1 3/4	45		
Total Squares						957
Fixing windows	2		20	2	.02	
Labour Raw Brick in Clay	1	31	1 1/8 3	122	122	
Coping	1	31		31	31	
Removing earth	1			1	1.	

Certified that the measurements were checked by me

[signature]
Surveyor.
12-6-21

Making one Approach Road.	1		Item			1	
Slat. Stone for Lintles over Doors	6	5	1½	-		45	
Ditto Ditto	4	6	2	-		48	
Ditto Windows	1	6	2	-		12	
Stone Slabs for Bonding between old & new work including fixing	36	1½	1½	-		81	
Total Sft.							186.
Removing Rubbish & levelling Site.	1		Item			1	1.
Dismantling wall at the Commencement.		Cft.				960.	960.
Removing Couples of out Lime.	1		Item			1	1
Dismantling Roofing Squares						3.50.	3.50.
Turning tiles do.						23.75	23.75
Clearing floor of Sheep manure	1		Item			1	1
Watchman for Seven months	7					7	7

The Government of Mysore.

Particulars	Amount	Remarks.
To The amount of actual cost of work done up to the 13th July 1895 to the B. known as the Lower Arsenal in the Bangalore Fort now converted into Sanskrit collage.	4128 13 6	The amount to be met from the State Grant of 5000/- sanctioned for repairing the said building in Govt. Rg. No. 31-2 Dated 3rd July 1895
Rupees four thousand, one hundred and twenty eight and annas thirteen and pies six only.		
(To be made payable at the State Huzur Treasy	4128 13 6	

Bangalore
16th July 95.

A1.

Murrai Superintendent.

15

Gen. Serial No. 30.]

1895

MUZARAL.

From The Supt

To The Secretary to Govt.
City Municipality

Dated 30th Bangalore

Despatched 31st July 95

Received

Enclosures No.

General No. 131 R
Muzarai F. No.

Sir,

With reference to Govt Proc No. 31-29 3rd July 1895 transferring the whole of the Lower Arsenal Building in the Bangalore Fort to the Muzarai Dept for the use of the Sanskrit College, on which order already been communicated

~~At~~

To the Select, I
have the honor to
State that the godown
attached to the building
has need to be repaired
and fitted up for
Students Quarters
But I find that
in a portion of the godown
are stored up Sundry
articles of building materials
& articles of decorations
belonging to the City
Municipality. I
request therefore
that you will kindly
have the things
removed as
early as possible
I have —

G. Serial No 90.]

1896

MUZARAL

From

To The Comptroller to the Govt of Mysore

Dated 16th January/96

Despatched 17

Received

Enclosure No. 2

General No. 721

Muzarai F. No. 32-95

Govt Pro: No. 31-Z dated 3rd July/95 sanctioning a sum of Rs. 5500/ for repairing ~~the~~ ~~Lower Anicut in the~~ ~~Kaveri~~ ~~Irrigation~~ ~~Canal~~ ~~Basaveshwara~~ ~~Sanskrit College~~ ~~Building~~ ~~in the Fort of Bangalore~~ and this office Docket No. 64 dated 16th July/95 for warding for audit and return a bill for Rs. 4128-13-6 being the actual cost of work done upto 13th July/95 to the aforesaid

~~to~~ to the

the above has the honor
to forward herewith
another bill for $2870/
being the actual cost of
repairing the road
executed by Sansbeck
College above referred
to and to request that
the same may be audited
and returned to this office
to-day. A copy of the
abstract measurement
on which the bill is
based is also herewith
forwarded.

2. The amount
should be made payable
in the State Treasury.

By order

Secretary.

The Government of Mysore - - - - - Dr

Particulars		Remarks.
The amount of actual cost of repairing ~~the Sanscrit College, Bangalore~~ and carrying out other ~~connected~~ in connection with the sundry repairs ~~Sanscrit College in the Fort of Bangalore~~	70 : :	The amount to be met from the sum of Rs 1371-2-6 being the balance of Rs 5300/- sanctioned in Govt Pro. No 81-2 Dt 3rd July 1895 for ~~repairing and converting the Power House in the Fort of Bangalore~~ to repairs to Sanscrit College Bangalore
Seventy only.		
amount to be made payable		

As

Exy Engrs Superintendent

20

Gen. 30.]

1896

MUZRAI.

From Urgent

To The Comptroller to the Govt of Mysore

Dated 5th February 96

Despatched

Received

Enclosure No. 2

General No. 827

Muzrai F. No. 32-95

Govt Pro: No 31-2 dated 3rd July 95 sanctioning a sum of Rs 5500/ for Chamarajendra repairing the Sanscrit College in the Fort of Bangalore.

———— " ————

With reference to the above has the honor to forward herewith another bill for Rs 1300/ being a portion of the cost of constructing a Verandah in front and sides of the main building of the aforesaid college

Government of Mysore. D2

Particulars	Amount	Remarks.
To The ~~amount of actual cost of~~ Cost of constructing a Verandah in front and sides of the main building of the Chamarajendra Sanskrit College Fort Bangalore.	1300.	The amount to be met from the sum of Rs 1301-2-6 being the balance of Rs ~~5500/-/-~~ 5500/-/- in Govt Pro No 31-2 Dt 3rd July 189 for the repairs of the Chamaraj Sanskrit college Fort Bo
Rupees one thousand and three hundred only.		
The amount to be made payable at the State Huzur Treasury	1300	

5/2/
Balng

Asst

67 C. Murrai S

Abstract measurement of work done for constructing an ornamental compound wall around the Chamarajendra Sanskrit College, Fort Bangalore.

Description	Quantity	Per	Rate			Cost		
								✓
Earthwork excavation.	208	C.yd.	0	2	0	26	0	0
Stone in clay for foundation.	7846½	C.ft.	0	1	9	858	3	4
Stone in Chunam for basement.	2100	C.ft.	0	2	9	360	15	0
Trellis slab work for compound wall.	4281	S.ft.	0	4	0	1070	4	0
Coping with brick in chunam & complete.	1120	R.ft.	0	6	0	420	0	0
Pointing with Chunam for trellis work and basement.	61·72	Sq.r	1	4	0	77	2	4
Filling earth on both sides of the wall.	1120	R.ft.	0	0	6	35	0	0
One big sign board over the gate.	Lump sum					40	0	0
Total						2887	8	8

Measured by.

Contractor
B. Hanumia
Contractor

Rates checked in my office

3.2.96

Ex. Engineer. Bangalore Dn.

Abstract measurement of work done for constructing Verandah with Mangalore tiles in the front and the sides of the Chamarajendra Sanskrit College main building. Fort.

Description	Quantity	Per	Rate			Cost		
Earthwork. Excavation for foundation.	416	c ft	0	0	1	2	2	8
Foundation. Stone in clay (using old stones)	416	c ft	0	0	9	19	8	0
Stone slab flooring - new - (Including Cement pointing)	2017	sq ft	0	4	0	504	4	0
Do - - old - (Including Cement pointing)	2·55½	sq.	4	0	0	10	3	6
Cut Stone Pillars. fixing &c complete	24	each	11	0	0	264	0	0
Old wood work	57⅜	c. ft	0	8	0	28	11	0
New wood work (Honne)	88	c ft	2	4	0	198	0	0
Roofing with Mangalore Tiles, Teakwood Rafters, Nails, fixing &c complete	24·36	sq.	22	0	0	536	14	8
Teakwood ornamental Eaveboard	243	R ft	0	8	0	121	8	0
Boring holes in walls for fixing rafters with Chunam complete	120	each	0	2	0	15	0	0
Sundry repairs for wood &c	Lump Sum					10	0	0
Total						1709	3	10

Rolls checked in my office

Measured by.

Lambayah
Contractor

B. Hanumaiah
Contractor

Superintendent

3.2.96

Ex. Engineer, Bangalore Div.

Payment made 1300-0-0

Balance Due 409-3-10

Abstract measurement of work done for converting the old Magazine into Students Quarters in the Chamarajendra Sanskrit College. Fort Bangalore.

Description	Quantity	Per	Rate			Cost		
Dismantling the old walls and collecting materials	1220	C.ft.	0	0	3	18	14	6
Constructing a new compound wall using old bricks	512	C ft.	0	0	9	23	15	9
Fixing stone posts in the compound wall with plastering & complete	24	each	0	6	0	9	0	0
Coping for the compound wall	311	R ft	0	4	0	77	12	0
Constructing new steps (Stone work)	45	S.ft.	0	3	0	8	7	0
— Do — Do — (Brick work)	150	C.ft	0	1	6	14	1	0
Dismantling the old door and re-fixing after repairs	1	each	8	0	0	8	0	0
Dismantling the inner walls for windows	6	each	5	0	0	30	0	0
Putting new windows (Teak wood)	85 1/2	Sq.ft	1	12	0	149	10	0
Chunam plastering	15·82	Sq:	2	8	0	39	8	9
Pointing the Stone wall	1·50	Sq:	1	4	0	1	14	0
Whitewashing	40·10	Sq:	0	3	0	7	8	3
Site clearing	L					10	0	0
Dismantling the Quarters of Watchman	1	each	10	0	0	10	0	0
Earthwork in the Compound	44	Sq.Yd	0	0		138·14	0	
Total						547	9	3

enclosed Rate sheets in my appn.

3. 2. 96

Ex Engr Bangalore

Con. 30,]

2t

189

MUZRAI.

From

To

The Comptroller to the Govt of Mysore

Dated

Despatched 6th July 1896

Received

Enclosure / *No.* 4

General No. 20

Muzrai F. No. 32-95

Govt Pro No 1263 M 32-95 dated 18-7-96— Sanctioning a State Grant of Rs 5000 towards the cost of repairs and Sundry improvements to the Sanskrit college Building in the Bangalore Fort

" —— with

27

With reference
to the above has the
honor to forward
herewith 4 Measure-
ment lists to the total
Value of Rs. 4016-4-9 ½
for works executed
upto date and to
request that the
same may be audited for payment at the State
Treasy.
and returned to this
office. ~~for payment.~~
~~at Sl. H. Trg~~

B.O.

Asst Engr

Asst

వ్యవసాయం కొరకు సంస్థానమువలన చేయబడిన
పరిణామాంశములు క్రింద ఇవ్వబడినవి—

చాలా భూమిని కొంత రహదారులు మొదలైనవి
మరమ్మత్తులు చేయడానికి ఉపయోగపడినవి. ఇంజనీరింగ్
మరియు వ్యవసాయ శాఖలవారి ఆధీనంలో-

చాలా భూములకొరకు మొదలైనవాటిని ప్రత్యేకంగా
మరమ్మత్తులు చేయడానికి సంస్థానం ఖర్చు
భరించవలసి వచ్చింది.—

శాసనసభ-శాసనమండలి వారి ఖర్చులు
బత్తెములు మొదలగునవి- రూ ఆ పై
409 3 10

కాంగ్రెస్ కమిటీ ఖర్చులు } 2887. 8 8
బాగాలు మొదలగునవి- }

మద్దినమనేజరు వ్యవహారాలు }
ధర్మగణములు మరమ్మత్తులు } 547 9. 3
కార్యాలయం (Students quarters) కొరకు }
చేయబడినవి—

సంస్థాన పరిపాలనలో మొదటిరోజు } 171 15 0
నిరువధి వరకు ఖర్చులకొరకు }
చేయబడినవి మొదలగునవి }

4016 4. 9.

లక్ష్మణ్ణ వ్యవహారిస్తుంది

కళ్ళగి చింగళ్ళపుంరాలకృష్ణారాయ నిజాంసీమల్లో
కుల్లాంకీన దుర్గాళ్ళ వదంకి కైంఖాం లలరవ
రిందు లిఖిత్ఖాంగా గందు 4016. 4. 9 మైనభాంగ
కు చి ల్లి గళ్ళల 4 న్నాలుంది వేన నవ్వగళ్ళ
వళ్ళకీన దుర్గాం లిఖిత్ఖాం- సదరీకీ- లకనగళ్ళ
కాంగా నమకీగర చిత్రాంద మింగలకు లేవ
వదుం చాంకి- ఇలల్లాం

తే. 14. 7. 1896. చింతళ్ళపల్లి



కాంకి. గళ్ళల.

30

Gen. Serial No. 30.]

1896

MUZARAI.

From

The Secretary to the
Dewan of Mysore.

To

The Comptroller to Govt

Dated 3

Despatched 4 Decr 1896.

Received

Enclosures No. 1

General No. 682
Muzarai F. No. 32-95

Government Proceedings
Nos 31-2 dated 3rd July 1895
and No. 1263 / Mus 7 32-95 dated 18th
June 1896, sanctioning the
repairs of the Chamarajen-
dra Sanskrit College at
Bangalore, at a total cost
of Rs 10,500.

With reference to
the above, has the honor
to forward herewith the
~~M.C.G.P.S.~~
Completion Bill, duly
tersigned for Rs

(1) Under Docket No 64 dated 18th July 95 (one measurement list) for Rs 4128-13-6
(2) ------ do No 721 / Dwk 732-95 dt 16th January 96 (------ do ------) for Rs 70-0-0
(3) ------ do No 827 / Dwk 732-95 dt 5th February 96 (------ do ------) for Rs 1300-0-0.
(4) ------ do No 20 / Dwk 732-95 dt 6th July 1896 (4 measurement lists) for Rs 4016-4-9.

Total Rs 9515-2-3

Rs 10498-0-0, being the actual cost incurred on account of the above work 2 Towards this amount, Rs 9515-2-3 have already been drawn and paid to the Contractor as per 6 measurement lists countersigned and forwarded to the Coupr under cover of the marginally noted Dockets; ~~and~~ the Coupr is therefore requested to adjust this advance of Rs 9515-2-3 and audit the Completion Bill herewith forwarded for the balance of Rs 982-13-9, and make the amount payable to the Contractor ~~through~~

at the State Huzur Survy.

37

U

Mysore

Under the orders conveyed in Govt. Pro. No 31-2 dy 3rd Jan 95 the main building of the Chamarajendra Sanskrit College in Bangalore Fort has been Thoroughly repaired; and the College is now being held in the building

2 Since the following additional works have been executed :—

1. An ~~ad~~ ornamental Compound wall 4 ft high all round on 3 sides & the total length of 1121 ft — with Stone & Chunam dressed basement, Stone slab ~~work~~ stone work, ~~with brackets~~, with pillars 20 ft apart, and C/Sing with stone slabs & brick in Chunam on the top —— Rs 2887-8-8.

2. A Verandah in the front & the sides of the main building with flat stone floor, tile roof supported —— Rs 1709-3-10.

3. Converting the old Magazine
into Students Quarters — 647-9-3
& making the necessary improvements
Total —— Rs 5144-5-9

The abstract Measure lists ~~for~~ the foregoing
works ~~to~~ are herewith Submitted,
And the rates have been duly
Checked by Mr. Y. Srinivasa Rau
Ex. Engr. of the Bangalore Division
No 1

I request that the grant-in-aid
be ~~graciously~~ pleased to sanction
a further grant of Rs 5144-5-9 to meet the cost
~~the amount~~ of the above works —

4 Besides the above, there ~~are~~
~~Some~~ yet remain to be executed
Some more works of a miscellaneous
Character - Such as the levelling
& forming the ~~Yard~~ round
~~in~~ the Yard

These are ~~estimated~~ estimates
to a cost of Rs. 700. But this
Amount will be met from
the savings effected out
of the grant sanctioned in
the Govt orders ~~cited~~ above referred.

Abstract of Measurement Book for Repairing the Road in the Sanitary College Fort Vaugalore B

Sub-Heads.	Previous Measurements		Present			Total up to date	
	Qy.	Cost	Qy	Rate.	Cost	Qy	Cost
Picking and forming the Road			319	2	3 52	319	3 52
Collection of Gravel			16	8	7 8.	15	7 8.
Collecting and Spreading Sand			6	6	1 14.	5	1 14.
Spreading gravel with consolidation			16	5	4 11.	16	4 11.
Earth work			36	2	4 8	86	4 8.
old Stone in mud			624	1	3 6.	54	3 6.
old Stone Slabs			81	9	3 29	81	3 29
Fixing the Guns &c			28		40 15 —		40 15
Total Rupees							70 —

P. W. 101]

Division

Sub-Division

Name of Work

Name of Contractor

Date of Measurement

Date of payment

Memo of Payments

(To be filled in Office of Payments)

Arrears brought forward

Work done as per this Bill

Total

Payment now made

Balance due

Total value of work done up to end of 189	
Deduct previous payment made	..
Net amount to be paid	...

Certified the above measurements have been made by me and that the work has been actually executed.

In charge of works.

Abstract measurement of work done for constructing a verandah with mangalore tiles in the front and the sides of the Chamarajendra Sanskrit college main building, Fort Bangalore

Description	Quantity	Unit	Rate			Amount		
Earth work Excavation for foundation	416	Cft	-	-	1	2	2	8
= . Stone in clay (using old stones)	416	Cft	-	-	9	19	8	.
Stone slab flooring new } including	2017	Sft	-	4	.	504	4	.
— do — old } cement pointing	258	Sft	4	.	.	10	8	8
Cut stone pillars fixing &c complete	24	each	11	.	.	264	.	.
Old wood work	57⅔	Cft	-	8	.	28	12	-
New wood work (Honne)	88	Cft	2	4	.	198	-	.
Roofing with mangalore tiles, teak-wood Rafters, nails, fixing &c complete	24·36	Sqr	22	-	.	535	14	8
Teak wood ornamental cave board.	243	Rft	-	8	.	121	8	.
Boring holes in walls for fixing }								
Rafters with chunam complete }	120	each	-	2	-	15	-	.
Sundry sundries for wood &c	Lump Sum					10	.	.
Total						1709	3	10

Rates checked in my office

(Sd) G Sreenivasa Rao
Ex. Engineer Bangalore Dn

(Sd) Lankappa
(Sd) B Hanumiah } contractors

The measurement list is for Rs 1709-3-10. of this only Rs 1300 is the hard now, and the balance the completion of some sundry works

(Sd) Balakrishna Rao
Mus overseer.

Copy

To

The Deputy Superintendant
and Secretary to the Govt of Mysore

Respected Sir

In Submitting bill for certain Repairs executed for Venkatarama-waswamy's temple at Sost. I beg leave to bring to your Honor's notice, that the cost of the repairs executed to the temple prior to the arrival of the Viceroy as per Mr Subbanna's account has also been added. I further request that the amount may be paid at your earliest Convenience for which I shall feel very thankful.

I beg to remain Sir.

Your most Obedient
Servant
S. Hanmiah
Contractor

6/12/95

Report on the repairs
of the Chamarajendra
Sanskrit college
Fort Bangalore.

As per orders of the Hon'ble Secy. many works were carried out and measurement lists were prepared which were duly checked by Mr. Y Sreenivasa Rao, Ex' Engineer of the Bangalore Division. Those lists with a report on the same has been herewith submitted.

On completion of the above works, some more works had been ordered to be carried out. Out of which, the contractor has executed the following works

(1) constructing a V Shaped drain along the Verandah which is in front and side of the main building

2 Putting a new teak wood door in the students Quarters (which was formerly the Magazine.)

3 Levelling the compound is almost complete.

A measurement list will be prepared as soon as it is ordered to be done.

The contractor says that he will begin to dismantle the cross walls that are cracked and rebuild them as soon as he gets the money as he is now in want of money.

I have therefore submitted all the papers connected with this for the orders.

I beg to remain Sir
Your most obedient
Servant
Balakrishna Rao.

30th April 96
Bangalore

The Secretary
to the Govt of Mysore
Mazarai Department

Sir,

I beg to bring to your kind notice that as per your orders, I have completed all the works connected with the Sanskrit College at Bangalore Fort. During your last inspection, you were pleased to order me to give finishing stroke to the Compound wall here & there. I have done accordingly and nothing remains to be done. As I am now in short of funds, I respectfully beg to request that yours will kindly order the Overseer in charge of the works to prepare a Completion bill at an early date. On his preparing the final bill I shall come to Mysore for receiving the payment. I hope you will graciously pleased to orde

For which act

If Kindness, I shall be ever
thankful.

I beg to remain
Sir
Your Most Obedient Servant

B. Hennessy
Contractor

Br. Police
18/4/96

Details

Details	No.	Dimensions			contents	Total
cast iron fakes	2	16	4½	-	144	144
Forming the road & travelling &c complete		lump sum				40
Forming and rolling the compound	1	120	80	-	9600	9600
Setting one door to the magazine	1	6	3	-	18	18
Enforced wood work (wooden screen)	6	4	3	4	96	96
Stone slab V Shaped drain.	1	390	1½	1½	390	390

Measurement

Dr. Abstract ~~of Estimate for~~ for miscellaneous works such as farming and levelling the compound and providing teak wood doors &c for the Chamarajendra Sanskrit college Fort Bangalore

Particulars,	Per.	Pa e.	Quantity	Rs.	A. P.	Rs.	A. P.
Teakwood door for the magazine	861		1 8 . 18			27	. .
Painting for doors and windows &c + wood oiling	Sqr		2 . . 23.18			46	5 9
Color washing	..		- 4 . 56.76			14	3 .
Repairing and plastering the roof of Magazine.	.		3 . . 24.80			73	12 10
Clearing the site, raising the floor with gravel outside and pointing with cement the inside floor of the magazine &c	Lump Sum		—			15	. .
Constructing V shaped drain in front of Verandah	Rft		. 6 . 330			123	12 .
Picking & forming for the roads	Sqd		. 2 649			6	12 2
Gravelling for do	cqd		- 12 . 52			40	8 .
Farming and levelling the compound	10 Sqr ft		. 4 . 8000			200	- .
repairs	Lump Sum		—			10	. .
Carried over							

in Govt. Press.

Brought forward								
Iron pike gate in the compound wall	each	8	.	.	1/6	8	.	.
Earth work for the drains—	cyd	.	2	.	18	2	4	.
Stone in chunam for drains	Ch.	.	3	.	225	42	3	0
Fixing curb stones	Rft	.	1	.	35	2	3	0
Covering slabs over the drains	Ch	.	4	.	154	38	8	.
Fixing bond stones in the main building	.	3	.	.	2	6	.	.
Plastering with cement	sqr	7	.	.	2.62½	18	6	0
Cement pointing for V shaped drain	L S	—				5	.	.
Teak wood gates with iron bars for the compound wall	Sft.	1	4	.	152	190	.	x
Fixing one iron gun—	Lumpsum					15	.	x
Board for the gate.						40	.	x
Sun shades for the windows of the main building	each	10	.	.	2	20	.	x
Total						944-13-0		

~~Deduct~~

~~A~~ Reserve of Rs 300 is to be kept: —— 300-0-0

amt.

The amount to be paid now Rs 644-13-0

~~Wait till~~
To be submitted to the

arth work for the drains.	Cy	. .	18	2 4 .
Stone in Chunam for drains	Cft.	3 .	225	42 3 .
Fixing curb stones	ft.	.	35	2 3 .
Covering slabs over the drains.	Cft.	.	154	38 8 .
Fixing bond stones in the main building		3	8 0	2 6 .
Plastering with cement.	S Y	. . 2	62½	18 6 .
Cement pointing for V shaped drain				6 .
Teakwood gates with iron bars for the compound wall .	Sft.	1 .	152	190 .
Fixing one iron gate			nn	1 .
Board for the gate				40 .
Sun shades for the windows of the main building		10 .	2	20
Putting concrete for the compound floor of the Students quarters				
fixing stone benches and digging pits &c in the main Compound			nn	40

J — 84 13 9

Balakrishna Das
Mur overseer

B. Hanumiah
Lieutenant

Abstract Measurement for miscellaneous works such as farming and Levelling the compound and providing Teakwood gates for the Chamundra Sanctuary 83

Items	Per	Rate	@	cost.
Teakwood door for the magazine	Sft	1 -	18	27 ·
Pointing for doors and windows, wood oiling &c	Sqr	2 · ·	23·1	46 5
Color washing	-	·	56/6	14 3 ·
Repairing and plastering roof of magazine		3 · ·	24·6	73 12
Clearing the site, raising floor with gravel outside pointing with cement, the inside floor of the magazine &c				15 ·
Constructing V shaped drain in front of Verandah	RH	· 6 ·	330	123 12
Picking and forming for the roads	Sqd	·	2649	6 12 2
Gravelling for — do —	C	- 12 ·	54	40 8
Farming and levelling the compounds	10 Sq ft	- 4 ·	8000	200
Putty Repairs for windows &c				10
Turn pike gate in the				

ಅಧಿಸೂಚನೆ

ಸಂಖ್ಯೆ: ಕಂದಾಯ ಇ ಇ ಸಿ ಇ ಸಿ ಇ ಸಿ

Report to accompany the measurement of work done for repairing the Road in the Sanskrit college Fort Bangalore

The measurement has been checked by me. I have found the measurment and the details correct. As it was found that the rate for the collection of gravel, and ~~carrying~~ the fixing of the guns too high the rates have been cut down. The total amount to be paid to the Contractor Narayana Swami is Rs 70-0-0 and the accompanying measurment list will show the details required

Bala Krishna

Asst Engineer

Abstract of Measurements Book for Repairing the Road in the Sanskrit college Fort, Bangalore

Sub-Heads	Previous to this date				Present				Total up to date			
	Qy		Cost		Qy		Cost		Qy		Cost	
Picking and forming the road	319	—	2	3 52	319	—	3 52					
Collection of gravel	16	—	8.	7 8	15	—	7 8.					
Collecting and spreading Sand	5	—	6.	1 14.	5	—	1 14.					
Spreading gravel with consolidation	15	—	5.	4 11	15	—	4 11.					
Earthwork	36	—	2.	4 8.	36	—	4 8.					
Old Stone in mud	54	—	1.	3 6.	54	—	3 6.					
Old Stone Slabs	81	—	9	3 129	81	—	3 129					
Fixing the Guard &c	LS			40 15	LS		40 15					

P. W. 101]

Division

Sub-Division.

Name of Work

Name of Contractor

Date of Measurement

Date of payment

Memo of Payments

(To be filled in Office of Payments)

Arrears brought forward

Work done as per this Bill

Total

Payment now made

Balance due

Certified the above measurements have been made by me and that the work has been satisfactorily executed.

In charge of works.

			70

Total value of work done up to end of 189

Deduct previous payment made .

Net amount to be paid

Estimate of the probable cost of repairing the Sanscrit College in the fort at Bangalore.

Description of work	No.	Dimension			Quantity	Total
		l	b	d		
Picking and forming the road. from gate	1	55	5	-	275	
Gravelling	1	11	4	-	44	
Total						Sqyds 319
Collecting, carting and stacking gravel.	1	15	2	½	15	Cyds 15
Collecting and spreading sand -	1	5	2	½	5	Cyds 5
Spreading gravel with watering and ramming	1	15		-	15	Cyds 15
Earth work						
Opening side drain	1	86	½	⅓	12	
Filling pits in the road.	1	9	4	⅔	24	
Total						Cyds 36
Stone drain near gate						
also stone in mud -	2	27	1	1	54	Cft 54
also stone slabs -						
Carrying & Causing drain	1	27	3	-	81	Sqft 81
Sundrys -						
Carrying guns & excavation						
and fixing &c as per receipt		L 5				Rs 50
Commission		L 1				Rs 10

Abstract

10-0 Servants only

Items of work -	Per	Rate			Quantity	Cost
Picking and forming the road -	Sqyds	-	2		319	3-5-2
Collecting and stacking gravel -	Cyds	0	8	-	15	1-8-0
Collecting and spreading sand -	do.	0	6	-	5	1-14-0
Spreading gravel with consolidation	Cyds	-	5	-	15	4-11-0
Earth work -	do.	-	2	-	36	4-8-0
also Stone in mud -	Cft	-	1	-	54	3-5-6
stone slabs -	Sq.	"	9		81	3-12-9
Carrying guns & fixing &c	L 5	-	-		L 5	50-0-0
Commission 20 per cent						10-0-0
						84-0-0

Rupees Eight four, and } 84-0-0

Sub Assistant Surveyor